EXTENSION OF TIME PROPOSAL

1	Name of Work	Improvements to roads and drains at J P Colony in ward no-02 of yelahanka Sub division
2	Amount of Work Portion	Rs. 24.98 lakhs
3	Estimated Cost	Rs 25 00lakhs
4	Name of Contractor	KRIDL
5	Agreement No	EE(YNK D) /W O/ 114 /2016-17 date: 27-01-2017
6	No and date under which work order issued	EE(YNK D) /W O/ 114 /2016-17 date: 27-01-2017
7	Time limit originally fixed for completion	90 days
8	Date of application by the contractor for granting extension of time	28-4-2017
9	Date of receipt of application in the sub division office	28-4-2017
10	Extension granted if any	
	i)	NIL
	ii)	
11	Work carried out by the contractor during the original period stipulated in the contract	Earth work for CC road , bed concrete
12	Work carried out during 1st extension	
13	Work carried out during 2nd extension	
14	Time now applied for	63 days
15	Date of recommending time limit applied for	
16	Whether the original application of the contractor is enclosed.	yes
17	Balance of work remaining to be done	Balance work has to be done in the Time extension period,
18	Probable time required for completion of remaining work	63 days
19	Cost of work charged establishment charged on the work after the expairy of original period	NIL

20	Whether notice as per clause of contract has been issued.	Notice issued
21	Remarks of the AEE and the daily rate of penalty proposed	As per the discreasion of Executive Engineer Rs 10-00/ day to proposed for penalty (Ten only)
22	Remarks of the EE with the daily rate of penalty proposed	Rs 10.00/per day may be levied

Assistant Engineer

Assistant Executive Engineer
Yelahanka Sub Division Bangalore-64

Executive Engineer
Yelahanka Division Bangalore-64

Chief Engineer
Yelahanka Zone, Bangalore-64

Jhoth Bangalore Mahanagara
Palike
Bangalore 93